



Montezuma-Cortez
High School

 Dekker/Perich/Sabatini
architecture interiors planning engineering



DAT Design Meeting

September 10, 2013

Meeting Agenda

- Schedule and budget update
- Recent plan changes
- Exterior building concept update
- Tribal Council feedback
- Next steps

Schedule Update

- Design Development through Oct
 - Finalize main system and material choices
 - Lock down floor plan and site plan, scope casework
 - Continue budget process
- Construction Documents through January
 - November Site Development package
 - December Foundation package
 - Completely detail and specify
 - Confirm budget

Budget Update

- Have made some changes to design and construction efficiency, funding, and scope reduction:
 - Reduced general classrooms by 25sf each (800sf)
 - Reduced 2 science labs to large classrooms (975sf)
 - Removed 2 computer labs
 - Reduced culinary arts by 300sf (900sf)
 - Reduced band practice room by 75sf
 - Reduced main gym bleachers from 1500 to 1250 seats

Budget Update


- Reduced aux gym by 725sf (6,600sf)
- Reduced wrestling room by 400 sf (2,000sf)
- Reduced weight room by 500sf (2,000sf)
- Reduced auditorium from 500 to 450 seats
- Removed 2 counseling offices
- Reduced library by 300sf

Total reductions = from 162,500sf to 152,000sf










CURRENT SITE PLAN

Exterior Design Principles/Goals

- Welcoming environment that fits location
- Capitalize on views
- Energy efficient, durable and maintainable
- Reflect all local cultures, reflect local colors and materials
- Safe and secure without becoming a “compound”
- Obvious entry
- Break down scale of large building
- Be self-shading or provide shade







Next Steps...

- Career Fair 9/16
- Board update October 8th
- Next DAT meeting – Oct 8th?